

## VESSEL & ATTENDANCE DETAILS

|                    |                                 |
|--------------------|---------------------------------|
| Vessel Name        | MV Ocean Pioneer                |
| IMO Number         | 9074729                         |
| Port / Location    | Singapore — Anchorage AEBA      |
| Attendance Type    | Scheduled Port Call             |
| Date of Attendance | 14 July 2026, 08:00–16:30 LT    |
| Attending Engineer | V. Jay — Field Service Engineer |

## WORK PERFORMED

- ✓ Starlink flat-panel HP mount inspected and re-torqued; cable glands re-sealed
- ✓ KVH VSAT dome serviced — BUC replaced with genuine spare, TX/RX verified
- ✓ RF coax run replaced between mast and rack (LMR-400, new connectors)
- ✓ MikroTik RB5009 router firmware updated; failover bonding re-configured
- ✓ Marine CCTV camera installed on aft mast; NVR recording verified

## LINK TEST RESULTS (POST-ATTENDANCE)

| Bearer              | Download | Upload   | Latency | Result |
|---------------------|----------|----------|---------|--------|
| Starlink Maritime   | 218 Mbps | 24 Mbps  | 38 ms   | PASS   |
| KVH VSAT (failover) | 18 Mbps  | 2.8 Mbps | 615 ms  | PASS   |
| Iridium Certus 700  | 704 kbps | 704 kbps | 540 ms  | PASS   |

## SPARE PARTS USED

|                    |                                |
|--------------------|--------------------------------|
| BUC (Ku-band, 8W)  | 1 pcs — genuine KVH spare      |
| RF connector kit   | 1 set — N-type, weatherproofed |
| CCTV camera (IP67) | 1 pcs — marinised housing      |

## ENGINEER NOTES

- All bearers tested under load; SD-WAN failover verified at 280 ms cutover.
- Recommend next preventive attendance at next Singapore call (approx. 6 weeks).
- Crew Wi-Fi quotas reviewed with Chief Officer — no changes requested.

Attending Engineer — VJ Technical Solutions

Vessel Representative (Name / Rank / Sign)